

ENVIRONMENTAL CONTROL TECHNOLOGIES

LBP XK-3 SAMPLE SHEET

Date/Time: February 16, 1993 Apartment # 412 Adams Project: Area 8 Site: Erie Metro. H.A.

Sample Number	Reading (mg/cm ²)				S.E.L. (mg/cm ²)				C.L.C. (mg/cm ²)	Conformation Test		Result Neg./Abate
	1	2	3	Avg	1	2	3	Avg		No.	Result	
<u>Freezer Room</u>												
IDC #1	3.6	3.7	3.5	3.6								Abate
Door #1	10.0	10.0	10.0	10.0								Abate
Wall	.7	.6	.6	.63	.5	.5	.5	.13				Negative
Window Case	9.7	9.9	9.8	9.8								Abate
Window Sill	6.6	6.5	6.5	6.53								Abate
Window Apron	6.0	6.0	6.0	6.0								Abate
Door #2	5.3	5.0	5.0	5.1								Abate
IDC #2	4.4	4.3	4.3	4.33								Abate
Shelf	6.6	6.5	6.5	6.53								Abate
Shelf Bracket	2.6	2.7	2.7	2.66								Abate
Coat Rack	10.0	10.0	10.0	10.0								Abate
Baseboard	4.6	4.7	4.6	4.63								Abate

Ceiling .4 .4 .4 .4

Negative

ENVIRONMENTAL CONTROL TECHNOLOGIES
LBP XK-3 SAMPLE SHEET

Date/Time: February 16, 1993 Apartment # 412 Adams Project: Area 8 Site: Erie Metro. H.A.

Sample Number	Reading (mg/cm ²)				S.E.L. (mg/cm ²)				C.L.C. (mg/cm ²)	Conformation Test		Result Neg./Abate
	1	2	3	Avg	1	2	3	Avg		No.	Result	
<u>1st Floor Restroom</u>												
EDC	10.0	10.0	10.0	10.0								Abate
DJ	10.0	10.0	10.0	10.0								Abate
IDC	.1	.1	0	.06								Negative
Wall	0	.1	0	.03								Negative
Ceiling	0	0	0	0								Negative
Door	0	.1	0	.03								Negative
Window Sill	.1	0	0	.03								Negative
Window Apron	.6	.4	.4	.46								Negative
Window Casing	.1	0	0	.03								Negative
Vanity	0	0	0	0								Negative
Heater	1.1	1.2	1.1	1.13	1.0	.9	.9	.93	.2			Negative
Window Mullion	0	0	0	0								Negative

E.P. 1.2 1.0 1.0 1.06 .7 .8 .8 .73 .33 Negative

ENVIRONMENTAL CONTROL TECHNOLOGIES

LBP XK-3 SAMPLE SHEET

Date/Time: February 16, 1993 Apartment # 412 Adams Project: Area 8 Site: Erie Metro. H.A.

Sample Number	Reading (mg/cm ²)				S.E.L. (mg/cm ²)				C.L.C. (mg/cm ²)	Conformation Test		Result Neg./Abate
	1	2	3	Avg	1	2	3	Avg		No.	Result	
<u>Bedroom Closet</u>												
Wall	.3	.4	.4	.36								Negative
Ceiling	.5	.5	.4	.46								Negative
Shelf	.4	.4	.4	.4								Negative
Shelf Bracket	.3	.3	.4	.33								Negative
<u>Living Room</u>												
Archway	.5	.4	.4	.43								Negative
Wall	0	0	0	0								Negative
Ceiling	Tile	12" x 12"										Negative
Crown Molding	.1	.3	.1	.16								Negative
Baseboard	5.1	5.2	5.2	5.16								Abate
Window Cas.	.5	.3	.3	.36								Negative
Window Sill	.5	.6	.3	.46								Negative

Window Apron .4 .4 .4 .4

Negative

ENVIRONMENTAL CONTROL TECHNOLOGIES
LBP XK-3 SAMPLE SHEET

Date/Time: March 9, 1993 Apartment # 412 Adams Project: Area 8 Site: Erie Metro. H.A.

Sample Number	Reading (mg/cm ²)				S.E.L. (mg/cm ²)				C.L.C. (mg/cm ²)	Conformation Test		Result Neg./Abate
	1	2	3	Avg	1	2	3	Avg		No.	Result	
Red Siding	10.0	10.0	10.0	10.0								Abate
Porch Post	7.9	7.1	7.4	7.46								Abate
Porch Siding	4.1	4.2	4.2	4.16								Abate
Porch Windows	4.0	4.4	4.1	4.16								Abate
Soffitt	10.0	10.0	10.0	10.0								Abate
Rear Porch EDC	6.9	6.4	6.4	6.56								Abate
Rear Porch Brace	4.1	4.1	3.9	4.03								Abate
Rear Porch Ceil.	3.9	4.1	4.4	4.13								Abate
Rear Porch EDC	4.1	4.2	4.4	4.23								Abate
Rear Porch Brace	4.4	5.1	4.6	4.70								Abate
Rear Porch Ceil.	5.1	5.0	4.9	5.0								Abate
Rear Porch Win.	4.1	4.1	4.0	4.06								Abate

Aluminum On Windows